BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED lights to Neharu Nagara road and surrounding area in ward no 01
2	Estimate cost / amount	25.00 Lakhs
3	Name Of Contractor	M/s KRIDL
4	Amount of Contractor	Rs.2499864/-
5	Agreement No.	000023/17-18 Dated: 02.03.2018.
6	No. and date Under which the work order has been issued	000023/17-18 Dated: 02.03.2018.
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension	Yes
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	Yes
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	60 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	Yes
14	Time now applied for	32 Days
15	Date of recommending time limit applied	30.04.2018
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	Yes

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	Delay due to MLA Election Code of Conduct
22	Recommendation of executive engieer	Delay due to MLA Election Code of Conduct

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone